Site
orders
Book.

Name of contractor:-

Sri Shankarappa I.L (MESPC INFRA PROJECTS Private limited).

Work order no:- BBMP/EE(Y.W.K.D/EPMS -14/W-O/107)2022-23

@ dated 08/02/2023.

Scanned By Camera Scanner

28-03-2023

Earthwork Excavation for column footing. At northe side.--

29-03-2023

Earthwork Excavation for column footing At southe side.

30-03-2023.

Earth work Excavation fo Column footing at wetteen side.

31-03-2023

Earth work Excavation for Column footing at Eatten side.

02-04-2023

Earthwork Excavation for RCC drain at Doddbetahalli GOVT School Rd.

05-04-2023.

PCC for Column footing.

06-04-2023

PCC - for Column footing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Scanned By Camera Scanner

10-04-2023.
PCC for ~~Column~~ ~~footing~~ RCC drain
at Doddbettahalli govt school.

~~11-04-2023~~
~~PCC for Column footing~~

15-04-2023:
Steel Reinforcement for Column footing.

17-04-2023
Steel Reinforcement for Column footing..

18-04-2023
M20 grade concrete for column footing.

20-04-2023.
M20 grade concrete for Column footing.
and Making Patt for RCC drain
at Govt School Road..

24-04-2023.
M20 grade concrete for Column upto Plinth.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Scanned By Camera Scanner

26-04-2023

M20 grade Concrete for Column upto Plinth. and make step / Reinforcement for Plinth beam.

27-04-2023

M20 grade Concrete for Plinth beam.

AE

28-04-2023

M20 grade concrete for Plinth

29-04-2023

make centering for. Column.

~~30-04-2023~~

02-05-2023

M20 grade concrete for Column.

AE

03-05-2023

Solid blocks for Compound wall.

04-05-2023

Solid block for Compound wall

05-05-2023

Solid block for Compound wall

AE

10-05-2023 to 12-05-2023.

Soil formation and levelling for ground near compound wall.

24-05-2023.

Make 20mm Plaster for compound wall.

25-05-2023

Make 20mm Plastering for compound wall.

27-05-2023

Painting for compound wall.

29-05-2023
painting for compound wall

2-06-2023.

Pre cast slab for Rcdrain doddbetthalli Govt School/

4-06-2023

Kerb for doddbetthalli Govt School.

6-06-2023 Kerb Painting for doddbetta Govt School

AE

AE

AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಎಂಜಿನಿಯರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಡಿ.ಎ.ಪ್ರ. ಬೆಂಗಳೂರು-106

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಎಂಜಿನಿಯರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಡಿ.ಎ.ಪ್ರ. ಬೆಂಗಳೂರು-106